



Riverside Community College District

Norco Veteran's Resource Center – Campus Update Summary

May 6, 2021

Good Afternoon Dr. Collins,

Below you will find the project status update and summary for the Veterans Resource Center as of May 6, 2021. Please let me know if you have any questions or need additional information.

Current Work in Progress:

- Drywall installation is in progress.
- Building lath installation continues.
- Storefront window frames on the exterior have been installed.
- Electrical rough is substantially complete in the building. Patio rough in continues.

Project Progress Summary:

The project continues to move forward with multiple trades working concurrently this week. Waterproofing/Plaster Lath, Electrical and glazing subcontractors are working on site in addition to the general contractor. The project is currently tracking in line with the new completion date of July 16, 2021.

Current Construction Photos



Drywall Installations



Drywall/Frames



Patio Joist Installation



Exterior Window Frames