



Riverside Community College District

Norco Veteran's Resource Center – Campus Update Summary

February 11, 2021

Good Morning Dr. Collins,

Below you will find the project status update and summary for the Veterans Resource Center as of February 11, 2021. Please let me know if you have any questions or need additional information.

Current Work in Progress:

- Sewer line installation is nearing the point that it will turn and run toward the site. A new manhole is being installed at this point.
- The building pad has been poured.
- The main electrical feed and communication conduits are being replaced.

Project Progress Summary:

The project is moving forward on multiple fronts, sewer main line installation, building pad pour, canopy caisson footings are being drilled and rebar cages set, electrical and communication conduits that were installed too shallow have been replaced at the compliant depth. The work upcoming is the pouring of the caisson footings and the sewer line running across the street and into the site. The electrical communication vault lids outside the STEM Building are being replaced with lower units in the landscape area.

Current Construction Photos



Sewer line to new manhole



Electrical Conduit Replacement



Building Pad Poured



Boom pump concrete placement