



Riverside Community College District

Norco Veteran's Resource Center – Campus Update Summary

March 4, 2021

Good afternoon Dr. Collins,

Below you will find the project status update and summary for the Veterans Resource Center as of March 4, 2021. Please let me know if you have any questions or need additional information.

Current Work in Progress:

- Wood wall framing, including shear wall panels, continues.
- Structural steel installations are ongoing.
- The onsite sewer manhole has been installed and backfill/compaction operations continue.

Project Progress Summary:

The project is moving forward on multiple fronts, sewer main line installation has only to run from the onsite manhole to the building. Wood wall framing has continued and is making progress. Structural steel erection continues with final bolting and welding.

The contractor continues to have issues with proper schedule updating which the District and Kitchell are trying to assist them in working out. The attached schedule is updated through the end of January, the same as last week, due to the update through the end of February needing corrections.

Current Construction Photos



Interior shear paneling installations



Structural column grouting



On site manhole installation and backfill



Structural steel and wall framing ongoing.